

## CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

**REGION:** REGION II - CAGAYAN VALLEY  
**PROVINCE:** CAGAYAN  
**CITY/MUNICIPALITY:** SANTA PRAXEDES  
**CALENDAR YEAR:** 2024  
**QUARTER:** 2

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
NHA- Housing Projects	Centro Dos	24,998,525.02	2/7/2021		100.00%	24,998,525.02		Completed/Liquidated
Tree Replacement Program Year 2		91,873.40	9/15/2022		100.00%	91,390.00		Completed
Build Back Better - Year 3	Cadongdongan/Salongso	54,000.00	3/2023		66.67%	36,000.00		On-going
Tree Replacement Program Year 3		65,475.00	5/11/2023		100.00%	65,475.00		Completed
Supplementary Feeding Cycle 13		453,600.00	8/31/2023		100.00%	453,600.00		On-going
Installation of Sanitary Toilet		1,800,000.00	12/18/2023		82.19%	1,753,850.00		On-going
Purchase of Disaster Equipment/Vehicle	LGU Municipal Hall	2,300,000.00	1/9/2024		0.00%	-		On-going
Financial Assistance - Socio-civic needs	LGU Municipal Hall	1,000,000.00	2/20/2024		0.00%	-		On-going
Youth Development Center (phase II)	Centro Dos	1,250,000.00	05/15/2024		0.00%	-		On-going
DOLE Livelihood Assistance Program	LGU Municipal Hall	598,656.00	05/15/2024		0.00%	-		On-going
Repair/Renovation of RHU Building	Brgy. Centro Uno	1,800,000.00	06/25/2024		0.00%	-		On-going
Repair/Renovation of BHS Building	Brgy. Centro Uno	225,000.00	06/25/2024		0.00%	-		On-going
<b>TOTAL</b>		<b>34,637,129.42</b>				<b>27,398,840.02</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.)  
**LAWRENCE BRIAN R. LABASAN**  
 Local Budget Officer

(SGD.)  
**IVETTE KAMILLE A. TAGALA, CPA**  
 Local Accountant

(SGD.)  
**HON. ESTERLINA A. AGUINALDO**  
 Local Chief Executive